Work Breakdown Structure

200-Bed Hospital Construction (as-planned schedule, calculated by Planora)

The Work Breakdown Structure (WBS) divides the hospital project into 12 phases and 74 work packages, plus 5 milestones. Each item has a WBS code that Planora calculates from the outline (phase 4 is “4”, its third task is “4.3”).

12	74	5	₹37,86,000
phases (level 1)	work packages (level 2)	milestones	total cost

0 200-Bed Hospital Construction

1 **Pre-Construction** 5 work packages · ₹2,72,000	2 **Site & Earthwork** 6 work packages · ₹2,17,600	3 **Foundation** 6 work packages · ₹2,29,600	4 **RCC Structure** 11 work packages · ₹6,52,800
5 **Masonry** 4 work packages · ₹2,40,400	6 **MEP First Fix** 5 work packages · ₹3,54,400	7 **Plaster & Waterproofing** 5 work packages · ₹2,70,000	8 **Doors Windows & Facade** 5 work packages · ₹2,22,400
9 **Flooring & Finishes** 7 work packages · ₹5,75,600	10 **MEP Second Fix** 6 work packages · ₹3,18,400	11 **External Development** 5 work packages · ₹2,15,200	12 **Testing Commissioning & Handover** 9 work packages · ₹2,17,600

Source. Hospital_Construction_Advanced.xml from the construction test pack, opened in Planora 1.1.0. Dates are the **as-planned** schedule (progress recorded in the file cleared), calculated by Planora on the file's calendar (Mon–Fri, 8:00–17:00). Two links in the file could not be imported (one to the project summary row, one to a missing task); Planora reports them as import notes. Amounts are in the file's currency units, shown as ₹.

WBS dictionary

WBS	Name	Duration	Start	Finish	Resource	Cost
1	**Pre-Construction**	**40 d**	**4 Jan 2027**	**26 Feb 2027**		**₹2,72,000**
1.1	Site Survey & Soil Investigation	5 d	4 Jan 2027	8 Jan 2027	Project Manager	₹60,000
1.2	Architectural & Structural Design	10 d	11 Jan 2027	22 Jan 2027	Planning Engineer	₹72,000
1.3	Municipal Approvals	12 d	25 Jan 2027	9 Feb 2027	Civil Engineer	₹76,800
1.4	Tendering & Contractor Appointment	8 d	10 Feb 2027	19 Feb 2027	Site Supervisor	₹35,200
1.5	Site Mobilization	5 d	22 Feb 2027	26 Feb 2027	QA/QC Engineer	₹28,000
2	**Site & Earthwork**	**25 d**	**1 Mar 2027**	**2 Apr 2027**		**₹2,17,600**
2.1	Site Clearing	4 d	1 Mar 2027	4 Mar 2027	Safety Officer	₹20,800
2.2	Setting Out	3 d	5 Mar 2027	9 Mar 2027	Electrical Team	₹14,400
2.3	Excavation	8 d	10 Mar 2027	19 Mar 2027	MEP Contractor	₹48,000
2.4	Earthwork Disposal	5 d	22 Mar 2027	26 Mar 2027	Project Manager	₹60,000
2.5	Dewatering	5 d	29 Mar 2027	2 Apr 2027	Planning Engineer	₹36,000
2.6	Backfilling & Compaction	6 d	19 Mar 2027	26 Mar 2027	Civil Engineer	₹38,400

3	**Foundation**	**34 d**	**29 Mar 2027**	**13 May 2027**		**₹2,29,600**
3.1	PCC Bed	3 d	29 Mar 2027	31 Mar 2027	Site Supervisor	₹13,200
3.2	Pile Installation	12 d	1 Apr 2027	16 Apr 2027	QA/QC Engineer	₹67,200
3.3	Pile Testing	4 d	19 Apr 2027	22 Apr 2027	Safety Officer	₹20,800
3.4	Pile Caps	8 d	23 Apr 2027	4 May 2027	Electrical Team	₹38,400
3.5	Foundation Beams	7 d	5 May 2027	13 May 2027	MEP Contractor	₹42,000
3.6	Waterproofing	4 d	5 May 2027	11 May 2027	Project Manager	₹48,000
4	**RCC Structure**	**83 d**	**11 May 2027**	**3 Sep 2027**		**₹6,52,800**
4.1	Ground Floor Columns	7 d	11 May 2027	20 May 2027	Planning Engineer	₹50,400
4.2	Ground Floor Beams & Slab	8 d	20 May 2027	1 Jun 2027	Civil Engineer	₹51,200
4.3	First Floor RCC	10 d	1 Jun 2027	15 Jun 2027	Site Supervisor	₹44,000
4.4	Second Floor RCC	10 d	15 Jun 2027	29 Jun 2027	QA/QC Engineer	₹56,000
4.5	Third Floor RCC	10 d	1 Jun 2027	15 Jun 2027	Safety Officer	₹52,000
4.6	Fourth Floor RCC	10 d	15 Jun 2027	29 Jun 2027	Electrical Team	₹48,000
4.7	Fifth Floor RCC	10 d	29 Jun 2027	13 Jul 2027	MEP Contractor	₹60,000
4.8	Sixth Floor RCC	10 d	13 Jul 2027	27 Jul 2027	Project Manager	₹1,20,000
4.9	Seventh Floor RCC	10 d	27 Jul 2027	10 Aug 2027	Planning Engineer	₹72,000
4.10	Eighth Floor RCC	10 d	10 Aug 2027	24 Aug 2027	Civil Engineer	₹64,000
4.11	Roof Slab & Parapet	8 d	24 Aug 2027	3 Sep 2027	Site Supervisor	₹35,200
5	**Masonry**	**45 d**	**3 Sep 2027**	**5 Nov 2027**		**₹2,40,400**
5.1	Ground Floor Brickwork	8 d	3 Sep 2027	15 Sep 2027	QA/QC Engineer	₹44,800
5.2	Typical Floor Brickwork	15 d	15 Sep 2027	6 Oct 2027	Safety Officer	₹78,000
5.3	Internal Blockwork	12 d	6 Oct 2027	22 Oct 2027	Electrical Team	₹57,600
5.4	External Wall Masonry	10 d	22 Oct 2027	5 Nov 2027	MEP Contractor	₹60,000
6	**MEP First Fix**	**35.1 d**	**6 Oct 2027**	**24 Nov 2027**		**₹3,54,400**
6.1	Electrical Conduits	12 d	6 Oct 2027	22 Oct 2027	Project Manager	₹1,44,000
6.2	Plumbing Pipework	10 d	6 Oct 2027	20 Oct 2027	Planning Engineer	₹72,000
6.3	Fire Fighting Pipework	10 d	20 Oct 2027	3 Nov 2027	Civil Engineer	₹64,000
6.4	HVAC Sleeves & Duct Supports	8 d	3 Nov 2027	15 Nov 2027	Site Supervisor	₹35,200
6.5	ELV & Data Conduits	7 d	15 Nov 2027	24 Nov 2027	QA/QC Engineer	₹39,200
7	**Plaster & Waterproofing**	**43 d**	**24 Nov 2027**	**24 Jan 2028**		**₹2,70,000**
7.1	Internal Plaster	15 d	24 Nov 2027	15 Dec 2027	Safety Officer	₹78,000
7.2	External Plaster	12 d	15 Dec 2027	31 Dec 2027	Electrical Team	₹57,600
7.3	Toilet Waterproofing	8 d	31 Dec 2027	12 Jan 2028	MEP Contractor	₹48,000
7.4	Terrace Waterproofing	6 d	12 Jan 2028	20 Jan 2028	Project Manager	₹72,000
7.5	Water Ponding Test	2 d	20 Jan 2028	24 Jan 2028	Planning Engineer	₹14,400
8	**Doors Windows & Facade**	**35 d**	**12 Jan 2028**	**1 Mar 2028**		**₹2,22,400**
8.1	Door Frames	7 d	24 Jan 2028	2 Feb 2028	Civil Engineer	₹44,800
8.2	Window Frames	8 d	12 Jan 2028	24 Jan 2028	Site Supervisor	₹35,200
8.3	Glass Installation	10 d	24 Jan 2028	7 Feb 2028	QA/QC Engineer	₹56,000
8.4	Aluminium Cladding	12 d	7 Feb 2028	23 Feb 2028	Safety Officer	₹62,400
8.5	Facade Sealant	5 d	23 Feb 2028	1 Mar 2028	Electrical Team	₹24,000
9	**Flooring & Finishes**	**72.1 d**	**1 Mar 2028**	**9 Jun 2028**		**₹5,75,600**
9.1	Floor Screed	8 d	1 Mar 2028	13 Mar 2028	MEP Contractor	₹48,000
9.2	Tile Flooring	15 d	13 Mar 2028	3 Apr 2028	Project Manager	₹1,80,000
9.3	Wall Tiling	12 d	3 Apr 2028	19 Apr 2028	Planning Engineer	₹86,400
9.4	False Ceiling	12 d	3 Apr 2028	19 Apr 2028	Civil Engineer	₹76,800
9.5	Internal Painting	15 d	19 Apr 2028	10 May 2028	Site Supervisor	₹66,000
9.6	External Painting	10 d	10 May 2028	24 May 2028	QA/QC Engineer	₹56,000
9.7	Joinery & Cabinets	12 d	24 May 2028	9 Jun 2028	Safety Officer	₹62,400
10	**MEP Second Fix**	**51 d**	**12 May 2028**	**24 Jul 2028**		**₹3,18,400**
10.1	Electrical Fixtures	8 d	12 May 2028	24 May 2028	Electrical Team	₹38,400
10.2	Plumbing Fixtures	7 d	24 May 2028	2 Jun 2028	MEP Contractor	₹42,000
10.3	Sanitary Fixtures	6 d	2 Jun 2028	12 Jun 2028	Project Manager	₹72,000
10.4	Fire Alarm Installation	5 d	12 Jun 2028	19 Jun 2028	Planning Engineer	₹36,000
10.5	HVAC Equipment	10 d	19 Jun 2028	3 Jul 2028	Civil Engineer	₹64,000

10.6	Lift Installation	15 d	3 Jul 2028	24 Jul 2028	Site Supervisor	₹66,000
11	**External Development**	**36 d**	**24 Jul 2028**	**12 Sep 2028**		**₹2,15,200**
11.1	Compound Wall	10 d	24 Jul 2028	7 Aug 2028	QA/QC Engineer	₹56,000
11.2	Internal Roads	8 d	7 Aug 2028	17 Aug 2028	Safety Officer	₹41,600
11.3	Storm Water Drainage	7 d	17 Aug 2028	28 Aug 2028	Electrical Team	₹33,600
11.4	Landscaping	8 d	28 Aug 2028	7 Sep 2028	MEP Contractor	₹48,000
11.5	Parking Marking	3 d	7 Sep 2028	12 Sep 2028	Project Manager	₹36,000
12	**Testing Commissioning & Handover**	**33.1 d**	**1 Sep 2028**	**18 Oct 2028**		**₹2,17,600**
12.1	Electrical Testing	4 d	1 Sep 2028	7 Sep 2028	Planning Engineer	₹28,800
12.2	Plumbing Pressure Test	3 d	7 Sep 2028	12 Sep 2028	Civil Engineer	₹19,200
12.3	Fire System Testing	4 d	7 Sep 2028	13 Sep 2028	Site Supervisor	₹17,600
12.4	HVAC Testing	5 d	13 Sep 2028	20 Sep 2028	QA/QC Engineer	₹28,000
12.5	Lift Testing	4 d	20 Sep 2028	26 Sep 2028	Safety Officer	₹20,800
12.6	Snag Inspection	5 d	26 Sep 2028	3 Oct 2028	Electrical Team	₹24,000
12.7	Snag Rectification	8 d	3 Oct 2028	13 Oct 2028	MEP Contractor	₹48,000
12.8	Final Client Inspection	2 d	13 Oct 2028	17 Oct 2028	Project Manager	₹24,000
12.9	Project Handover	1 d	17 Oct 2028	18 Oct 2028	Planning Engineer	₹7,200
13	Design Approval Milestone ◆	0 d	19 Mar 2027	19 Mar 2027		—
14	Foundation Complete Milestone ◆	0 d	6 Oct 2027	6 Oct 2027		—
15	Structure Topped Out Milestone ◆	0 d	19 Apr 2028	19 Apr 2028		—
16	MEP Testing Complete Milestone ◆	0 d	4 Jan 2027	4 Jan 2027		—
17	Project Handover Milestone ◆	0 d	18 Oct 2028	18 Oct 2028		—